				STATU	S OF Tech	nical Ed	ducation	n Departr	nent Woi	rks - ITIs			
Sr. No.	Name of Institution	District	Administrative Approvaql			Amount of works	Net Award	Funds release till	Physical Progress	Pending Liability	Balance funds required to	Date of Completion	Remarks
			No. & Date	Amount (In Cr.)	Revised A/A No.Tech-Te- 1018/2/2020- 5TE1/ 420885/2022(1) Dt. 06.09.2022	to be cutailed (In Cr.)	Amount (In Cr.)	date Amount (In Cr.)	(in %age)	against work done (In Cr.)	complete the work as per allotment (In Cr.)		
1	2	3	4	5	6	9	10	11	12	13	14	15	16
1	Renovation of Existing Collage Building to be Establish as ITI at Village Bassian, Block: Raikot Distt. Ludhiana	Ludhiana	Sectry. Technical education and Indestrial Traning Department Memo No. TECH/ TE- 1018/2/2020- STE/1/55119/2020 Dated 27.07.2020	3.39	2.35	0.19	2.35	2.00	100%	0.35	0.35	30.09.2021	Minutes of State Steering Committee held on 15.11.2021 under the chairmanship of PS(TE & IT) circulated vide memo no. 979-82 dated 18.11.2021 - It was intimated that funds amounting to 35.22 lacs will be released for this work. Till now no funds have been received for the same
2	Construction/Renovation of New I.T.I. in existing Engineering Polytechnical collage at	Pathankot	Govt. of Punjab technical education and industrial training No. TE-1018/2/2020-	1.81	1.05	0.13	1.05	0.88	100%	0.31	0.31	30.09.2021	Work completed
3	Construction of Industrial Traning Institute (I.T.I) at Village	Tarn Taran	Addi. Secretary TEC TECH-TE-1018/2/2020 -5TE1/1/85796/2020(I)	7.75	5.98	0.01	6.42	4.81	100%	1.61	1.61	30.09.2021	Minutes of State Steering Committee held on 15.11.2021 under the chairmanship of
4	Detailed estimate for Alteration/ Renovation of Bhagwan Valmiki ji Government I.T.T Ram Tirath is Distirct	Amritsar	Tech-Te 1018/2/2020- STE 1/1/85796/2020(1) dated 05-10-2020	1.84	1.51	0.00	1.51	1.35	99%	0.16	0.16	30.09.2022	Finishing work is in progress
5	Construction of ITI at Village Rasulpur, Block Morinda, District	SAS Nagar	Govt. of Punjab, Technical Education & Industrial Training, No.	6.99	5.87	0.72	5.87	4.11	68%	0.50	1.76	31.10.2022	Work stopped due to shortage of funds
6	Construction of ITI at Village Tripari, Block Kharar District SAS	SAS Nagar	TE-1018/2/2020- 5TE1/1/85796/2020(1) dated 05.10.2020	7.88	6.67	0.78	6.67	5.37	86%	0.50	1.30	31.10.2022	Work stopped due to shortage of funds
7	Construction of Govt. I.T.I. At Village Cheema Khuddi Block Shri Hargobindpur District Gurdaspur	Gurdaspur	TECH-TE-1018/2/2020- STE1/185796/2020(2) dated 05.10.2020	7.38	5.78	0.50	5.78	4.04	95%	1.50	1.74	31.10.2022	Work stopped due to shortage of funds
8	ITI at Village Bhagrana/Deposit Work	Shri Fatehgarh Sahib	TECH-TE-1018/2/2021- STE/1/1/85796/2020 dt.	7.61	6.49	0.46	6.49	4.53	74%	1.50	1.96	30.11.2022	Work stopped due to shortage of funds

Sr. No.	Name of Institution	District	Administrative Approvaql			Amount of works	Net Award	Funds release till	Physical Progress	Pending Liability	Balance funds required to	Date of Completion	Remarks
			No. & Date	Amount (In Cr.)	Revised A/A No.Tech-Te- 1018/2/2020- 5TE1/ 420885/2022(1) Dt. 06.09.2022	to be cutailed (In Cr.)	Amount (In Cr.)	date Amount (In Cr.)	(in %age)	against work done (In Cr.)	complete the work as per allotment (In Cr.)		
9	Construction of I.T.I,	Patiala	Add. Secty. Tech. edu.	7.44	5.55	0.16	5.55	3.58	80%	0.67	1.97	30.11.2022	Work stopped due to shortage
10	Construction of Industrial Training Institutie(ITI) at village Sahiba block Balachaur	SBS Nagar	ਅਧੀਨ ਸਕੱਤਰ Technical Education and Industrial Training.(Tech-TE- 1018/2/2020-	6.93	5.54	0.55	5.54	4.88	91%	0.66	0.66	30.11.2022	Work stopped due to shortage of funds
11	Constrn. of ITI Tibbi Kalan (Mamdot) District	Ferozepur	A/A rece. Vide Govt. of Punjab Technical edu.	7.61	5.86	1.3565	5.86	3.77	85%	1.30	2.09		Work stopped due to shortage of funds
12	Construction of ITI at Village Mehraj Distt.	Bathinda	ਪੰਜਾਬ ਸਰਕਾਰ, ਤਕਨੀਕੀ ਸਿੱਖਿਆ ਅਤੇ ਉਦਯੋਗਿਕ	7.97	6.03	0	6.03	2.00	78%	2.50	4.03		Work stopped due to shortage of funds
	Construction of ITI at Village Tanda Kushal Singh Block	Ludhiana	Memo No.Tech.TE- 1018/2/2020- 5TE1/1/85796/2020 (1)	7.92 7.41	7.41	0.51	7.41	2.84	75%	3.00	4.57		Work stopped due to shortage of funds
14	Constn. of ITI at Lohian Khas, Jalandhar	Jalandhar	Pb Govt. memo No. TECH-TE-1018/3/2020-	8.44	7.62	0.00	7.62	1.90	57%	1.90	5.72		Work stopped due to shortage of funds
	Construction of I.T.I at Village Bakraha, Block Patran Distt.	Patiala	Under Secty. Tech. edu. Punjab Letter No.: TECH-TE-1018/3/2020-	7.09	6.22	0.00	6.22	1.55	63%	1.55	4.67		Work stopped due to shortage of funds
	SUB TOTAL ON O WORKS	NGOING	SUB TOTAL	0.00	79.93	5.36	80.37	47.61		18.01	32.90		

Sr. No.	Name of Institution	District	Administrative Approvaql			Amount of works	Net Award	Funds release till	Physical Progress	Pending Liability	Balance funds required to	Date of Completion	Remarks
			No. & Date	Amount (In Cr.)	Revised A/A No.Tech-Te- 1018/2/2020- 5TE1/ 420885/2022(1) Dt. 06.09.2022	to be cutailed (In Cr.)	Amount (In Cr.)	date Amount (In Cr.)	(in %age)	against work done (In Cr.)	complete the work as per allotment (In Cr.)		
	NEW ITI WORKS - No	funds recei	ved										
16	Construction of ITI at Swaddi Kalan Distt. Ludhiana.	Ludhiana	Director ITI Tech 1018/8/2021-4TE1 Dt. 28.07.21	2.59		0.00	2.22	0.00	35%	1.00	2.22	-	Work stopped due to shortage of funds
17	Construction of ITI at Village Hussainpura Distt. Ludhiana	Ludhiana	Pb Govt. of Technical Education & Inds Training Dept. Chd	8.2	7.15	0.00	7.15	0.00	10%	0.60	7.15	-	-
18	Construction of Football Field in Govt. I.T.I At Tripari, Block: Kharar, Distt S.A.S Nagar	Chandigarh	Govt. of Punjab, Technical Education & Industrial Training, No. Tech-TE-201/21/2021-	2.78	-	0.00	1.90	0.00	20%	0.47	0.47	-	Work stopped as per Govt. Instruction.
	Construction of Indoor Sports Hall in Govt. I.T.I at Village Tripari, Kharar District SAS Nagar.	Chandigarh	2TE1/1/936-938 dated19.10.2020	9.89	-	0.00	8.11	0.00	27%	1.47	1.47	-	Work stopped as per Govt. Instruction.
20	Construction of Sports Infrastructure in Govt. I.T.I at Village Rasulpur, Morinda District Rupnagar.	Chandigarh		2.31	-	0.00	1.74	0.00	5%	0.12	0.12	-	Work stopped as per Govt. Instruction.
	Construction of ITI Beas, Block Rayya, District Amritsar	Amritsar		8.63	-	0.00	6.83	0.00	1%	0.14	0.14	-	Work stopped as per Govt. Instruction.
	SUB TOTAL OF NEW ITI WORKS		26.20		0.00	27.95	0.00		3.80	11.57			
	GRAND TOT	ΓAL		26.20	87.08	5.36	108.32	47.61		21.81	44.47		